

Bharatmala P-4 TN-04 — Monthly Progress Report (Sep 2026)

Monthly Progress Report · Bharatmala P-4 TN-04 Corridor · Reporting period: September 2026 · Pages: 15

ProjectAssure demo file — drag into Reports & Documents to run the OCR → GenAI → validation pipeline.

1. Physical progress

Overall physical progress stands at 61 percent against a planned 74 percent for the period. The utility relocation package at Karur has recovered 4 days after the survey-of-India boundary re-demarcation was fast-tracked. Earthwork on the Dindigul bypass has reached 76 percent completion. Drainage works are now running parallel with sub-grade as per the re-sequencing plan, recovering an estimated 6 days.

2. Financial position

Total expenditure to date is 1,347 crore against a sanctioned cost of 1,450 crore. Spend during September 2026 was 71.2 crore. The projected final cost remains 1,527 crore, an overrun of 5.3 percent, inside the 10 percent warning band. Burn velocity deviation improved to plus 31 percent from plus 46 percent.

3. Milestones

Of the nine contractual milestones, six are complete and one is in progress. Milestone M-04 utility relocation is now 30 days behind baseline, improving from 34. Milestone M-06 sub-grade completion is 15 days behind with 5 days of float remaining.

4. Procurement

Steel procurement for the Dindigul flyover was completed; 8,400 tonnes were dispatched on 28 September 2026 and received. Bitumen supply is stable with 28 working days of stock.

5. Resources and constraints

Labour availability stands at 91 percent of plan. Tower cranes at Karur are utilised at 96 percent, remaining a bottleneck. The batching plants approved in August are operational, easing the Dindigul mix supply.

6. Risks

Monsoon rainfall is receding. The contractor time-extension claim of 45 days is under evaluation; the department's assessment supports a 22-day extension attributable to weather.

7. Next steps

Complete utility relocation by 10 October 2026. Submit the revised milestone baseline by 5 October. Re-forecast the burn weekly while velocity deviation remains above 30 percent.